



Installation Utility Completion SIGN-OFF Sheet

Model: 64AARTPLUS

INSTALLATION SITE LOCATION





Location Name:
Address:
City:
State:
Zip Code:
Onsite Contact Name:
Onsite Contact Phone:

VENDOR INFORMATION

WebstaurantStore
40 Citation Lane
Lititz, PA 17543

General Inquiries & Accounts Payable:
installations@readykitchenwarranty.com
Hours of Operation: 8am – 4pm EST

Please check each box and sign this form as soon as the utility hookups are completed. Your equipment can only be shipped and installation scheduled after a completed and signed form has been received.

	Receptacle Type: NEMA L6-30R • 250VAC, 30 Amp, single phase • 3 Prong twist-lock Required Voltage Ranges: • Phase to Phase: 205-240V <i>MEASURED: _____ V</i> • Phase to Ground (2x): 105-125V <i>MEASURED: _____ V _____ V</i> Installed: Yes ☐ No ☐		Minimum 3"/80mm Diameter Access Hole • Cut in counter with collar around edges • Located centrally under machine for electrical, water and drain lines Installed: Yes ☐ No ☐
	Required Range is 205-240V. • If not in range, contact Schaefer USA • For help with site readiness, call 888.989.3004 (press 1, then 2 for Technical Support)		Cold Water Shut-Off Valve • 3/8" compression fitting Installed: Yes ☐ No ☐
	Electrical Circuit • Dedicated 30 Amp Circuit with 30 Amp Breaker • Actual max load: 24 Amps Installed: Yes ☐ No ☐		Drain Pipe to Floor Drain • Diameter: 1"/26mm or larger • Copper or PVC in accordance with local health codes and regulations Installed: Yes ☐ No ☐
	Espresso Beans – DATE OF INSTALLATION Minimum 2lbs/0.9kg each regular and decaf beans for machine calibration on date of installation Onsite: Yes ☐ No ☐		Between 30–60PSI (2–4 bar) Required • If pressure above 60PSI, installation of a pressure regulator is required Within Range: Yes ☐ No ☐
	Espresso Beans – DATE OF INSTALLATION Minimum 2lbs/0.9kg each regular and decaf beans for machine calibration on date of installation Onsite: Yes ☐ No ☐		Location of Utilities Power receptacle, water shut-off valve and drain pipe within 36"/915mm from the center of machine Installed: Yes ☐ No ☐
	Milk & Cups – DATE OF INSTALLATION Minimum 1gal/3.8ltr and 5 each cup size for machine calibration on date of installation Onsite: Yes ☐ No ☐		Machine Placement Required machine and optional water filter clearances according to Utility Specifications sheet Installed to Spec: Yes ☐ No ☐

Name of Person Declaring Utility Completion (PLEASE PRINT) **SIGN HERE**

Signature

Date

PENALTY NOTICE

All plumbing and electrical hook-ups must be completed and this form signed and returned before scheduling installation. If installation cannot be completed due to site conditions (i.e. no power, water, drain hook-up or product for calibration) a Penalty Charge of \$400.00 USD or the incurred install cost, whichever is great, will be assessed. This penalty will be spent for each subsequent visit upon which the site is not ready for installation. In the event there is any standby time spent by a technician onsite awaiting completion of site conditions, additional charges will apply.